



Works Contract RSPSP/W3/02															
5. Commencement and progress of the works stage according with the dates scheduled in POW Rev 10 (RSPSP/W3/02)															
5.1 Preparatory Works, % of total value of works	monthly	Contractor	Engineer's verification					0,03%	0,03%	0,03%	0,03%	0,03%	0,03%	0,03%	0,03%
5.2 Earthworks, % of total value of works	monthly	Contractor	Engineer's verification					0,06%	0,06%	0,06%	0,06%	0,06%	0,06%	0,06%	0,06%
5.3 Pavement works, % of total value of works	monthly	Contractor	Engineer's verification					2,12%	2,12%	2,12%	2,12%	2,12%	2,12%	2,12%	2,12%
5.4 Bridges, % of total value of works	monthly	Contractor	Engineer's verification					0,15%	0,15%	0,15%	0,15%	0,15%	0,15%	0,15%	0,15%
5.5 Drainage structures, % of total value of works	monthly	Contractor	Engineer's verification					0,16%	0,16%	0,16%	0,16%	0,16%	0,16%	0,16%	0,16%
5.6 Road Marking, Signing and Furniture, % of total value of works	monthly	Contractor	Engineer's verification					0,32%	0,32%	0,32%	0,32%	0,32%	0,32%	0,32%	0,32%
5.7 Engineering, % of total value of works	monthly	Contractor	Engineer's verification						0,18%	0,18%	0,18%	0,18%	0,18%	0,18%	0,18%
6. Claims evaluation/determination	26-May-17	Contractor, Engineer	Letter of evaluation/determination												
7. Variation orders	30-Apr-17	Employer	Letter of approval												
8. Monthly Progress as per Programme of Works (RSPSP/W3/02)	every month	Contractor	Engineer's verification												
9. Finalization of the Designed Works according with POW Rev 10 (RSPSP/W3/02)	18-Nov-17	Contractor	Taking Over Certificate												
Works Contract RSPSP/W3/03															
10. Commencement and progress of the works stage according with the dates scheduled in POW Rev 10 (RSPSP/W3/03)															
10.1 Preparatory Works, % of total value of works	monthly	Contractor	Engineer's verification					0,02%	0,02%	0,02%	0,02%	0,02%	0,02%	0,02%	0,02%
10.2 Earthworks, % of total value of works	monthly	Contractor	Engineer's verification					0,08%	0,08%	0,08%	0,08%	0,08%	0,08%	0,08%	0,08%
10.3 Pavement works, % of total value of works	monthly	Contractor	Engineer's verification					1,98%	1,98%	1,98%	1,98%	1,98%	1,98%	1,98%	1,98%
10.4 Bridges, % of total value of works	monthly	Contractor	Engineer's verification					0,09%	0,09%	0,09%	0,09%	0,09%	0,09%	0,09%	0,09%
10.5 Drainage structures, % of total value of works	monthly	Contractor	Engineer's verification					0,13%	0,13%	0,13%	0,13%	0,13%	0,13%	0,13%	0,13%
10.6 Road Marking, Signing and Furniture, % of total value of works	monthly	Contractor	Engineer's verification					0,65%	0,65%	0,65%	0,65%	0,65%	0,65%	0,65%	0,65%
10.7 Miscellaneous, % of total value of works	monthly	Contractor	Engineer's verification					0,09%	0,09%	0,09%	0,09%	0,09%	0,09%	0,09%	0,09%
10.8 Engineering, % of total value of works	monthly	Contractor	Engineer's verification						0,16%	0,16%	0,16%	0,16%	0,16%	0,16%	0,16%
11. Finalization of the Designed Works according POW Rev 10 (RSPSP/W3/03)	22-Sep-17	Contractor	Taking Over Certificate												
12. Claims evaluation	26-May-17	Contractor, Engineer	Letter of evaluation/determination												
13. Variation orders	30-Apr-17	Employer	Letter of approval												
14. Monthly Progress as per Programme of Works (RSPSP/W3/03)	every month	Contractor	Engineer's verification												
15. Submission in time of IPS, preparation and approval of IPC, Contractor's payment	According with GCC 14.3; 14.6; 14.7	Contractor, Engineer, Employer	IPS, IPC												

main milestone 
interim milestone 

Agreed by

Employer


V. Teleman

Date

02.03.2017

Contractor

C. Casuneanu

Date

Engineer


B. Ciulescu
86 Rue Farman
Issy les Moulineaux
92138

Date

02.03.2017

Signed in 4 copies